BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF Dr. B.R.AMBEDKAR BHAVAN IN KOGILU LAYOUT IN WARD No. 05

Agency :Technical manger KRIDL

MEASUREMENT SHEET - 1ST & Final Bill

Measurements Taken On		11/5/18 & 19/5/18							
Chainage		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No.18		Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/cum having a minimum average compressive strength of 4.00N/mm2 confirming to IS 2185(Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding , curing , hire charges of machineries etc., complete as per specfications and as per the directions of the Engineer-in-charge of the work .							
		200mm thick Wall							
		Along Grid A	Sqm	1	16.25		3.20	52.00	
		Along Grid 6	Sqm	1	11.40		3.20	36.48	
		Along Grid D	Sqm	1	16.25		3.20	52.00	
		Along Grid 1	Sqm	1	11.40		3.20	36.48	
		Along Grid 5	Sqm	1	11.40		3.20	36.48	
		Office Wall	Sqm	1	3.00		3.50	10.50	
		PARAPET	Sqm	1	11.60		0.90	10.44	
			Sqm	1	11.60		0.90	10.44	
		Deductions							
		MD	Sqm	1	2.60		2.40	-6.24	
		D1	Sqm	3	0.90		2.10	-5.67	
		W	Sqm	8	1.80		1.20	-17.28	
		Columns	Sqm	8	0.30		3.05	-7.32	
			Sqm	5	0.20		3.05	-3.05	
							Total	**205.26**	

checked.
19/5

Contractor's Representative

Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore

Assistant Engineer,
Project Sub Division,
BBMP, Bangalore

Assistant Executive Engineer,
Project Sub Division,
BBMP, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE									
NAME OF WORK :CONSTRUCTION OF Dr. B.R.AMBEDKAR BHAVAN IN KOGILU LAYOUT IN WARD No. 05									
Agency :Technical manger KRIDL									
MEASUREMENT SHEET - 1ST & Final Bill									
Measurements Taken On		28/06/18							
Chainage		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
From	To				(m)	(m)	(m)		
Item No.20		Providing and fixing for flooring 20mm thick gang saw water cut sadarhalli gray granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, groves in joints including cost of curing - minimum width of 1200mm and as per the directions of the Engineer-in-charge of							
		Flooring							
		Stage	Sqm	1	11.40	3.00		34.20	
			Sqm	1	11.40		0.45	5.13	
		Stage Steps	Sqm	3	2.00	0.30		1.80	
		Hall	Sqm	1	11.40	9.58		109.21	
		Office	Sqm	1	5.60	3.00		16.80	
		Entrance Steps	Sqm	2	6.75		0.15	2.03	
			Sqm	1	6.75		0.30	2.03	
		Entrance	Sqm	1	6.75	2.30		15.53	
							Total	**186.73**	
							LIMTED	**174.41**	

Checked
28/6

Contractor's Representative

Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore

Assistant Engineer,
Project Sub Division,
BBMP, Bangalore

Assistant Executive Engineer,
Project Sub Division,
BBMP, Bangalore